



CONSTRUCTION UPDATE TO THE BOARD OF EDUCATION FEBRUARY / MARCH 2018

NEW PALTZ CENTRAL SCHOOL DISTRICT: PROJECTS E, F, F1, G, & H



PROJECT TEAM



the Palombo Group




DISTRIBUTION LIST: Michael O'Donnell, Alison Easton, Brian Cournoyer, Kathy Preston, Sophia Skiles, Teresa Thompson, Matthew Williams, Maria Rice, Michelle Martoni, Rick Linden, Stephen Callahan, Dusti Callo, Tetra Tech, The Palombo Group





AGENDA



SUMMARY

- I. REVIEW PROJECT STRUCTURE AND STATUS
- II. REVIEW INDIVIDUAL BUILDINGS AND ASSOCIATED CONSTRUCTION



PHASES

- MIDDLE SCHOOL
- TRANSPORTATION FACILITY

III. SAFETY

IV. BUDGET



I. SUMMARY OF PROJECTS AND STATUS



- **Project A - Duzine Roof** Completed August 2016
- **Project B – Lenape - HS Wall** Completed
- **Project C - HS - Roof** Completed August 2016
- **Project C - HS - Site** Refurbish parking and circulation – ***Bids Received and awarded***
- **Project D - MS Roof** Completed August 2016
- **Project E – Len. / Duz. Renos** Awarded / Currently in Post Construction – COMPLETED
- **Project F – HS – Adds / Renos** Awarded / Currently in Post Construction – COMPLETED
- **Project F1 - Bus Adds** New Transportation Addition – ***Bids Received and awarded***
- **Project F2 - Bus Garage Septic** Completed
- **Project G - MS Adds / Renos** Awarded / Currently Under Construction – E.T.C. Fall 2019
- **Project H - District Wide Tech** Awarded / Currently in Post Construction – COMPLETED



II. PROJECT F1 - TRANSPORTATION



Bids were received on January 11, 2018 at 2:00PM

Recommendations were made for the following primes and awarded:



Site Work: Boyce Excavating - \$1,926,339

General Construction: Barone Construction Group - \$1,234,000

Plumbing Construction: S&O Construction - \$446,305

Mechanical Construction: DJ Heating & Cooling - \$144,300



Electrical Construction: Powergen Electric Inc. - \$213,205

The kickoff meeting occurred on 2/1/18. Contractors have started to mobilize.



II. NEW PALTZ MIDDLE SCHOOL PROJECT G



Current Scopes of work being performed:

General Construction – Darlind is currently completing steel and interior masonry work. Roofing has started and is ongoing even with weather issues.

Plumbing Construction – EW Tompkins has completed all underslab work and have tied in the roof drains. Awaiting the building to be fully enclosed.



Mechanical Construction – JW Danforth has completed all of these submittals for long lead equipment, equipment has been ordered. Ductwork is being hung regularly where possible. Proper coordination has been completed with all trades for work to be completed in the ceilings. Second shift has also been ongoing to support work for the summer.



Electrical Construction – Sausto has been following the general contractor and roughing in the new electrical services required at the new addition. Second shift has also been ongoing to support work for the summer.

Roofing Construction – Titan roofing has completed all work possible to date. They are currently working on the roof of the addition.

ROOF OVER CHORAL & BAND



ROOF OVER LIBRARY & MECHANICAL ROOM



LOOKING NORTH



FUTURE LIBRARY





CLEARING BEHIND PROPOSED GARAGE



LAYDOWN AREA – BUS GARAGE



SAFETY



STUDENT AND STAFF SAFETY IS OUR NUMBER ONE CONCERN.

PLEASE NOTIFY THE BUILDING PRINCIPAL OF ANY CONSTRUCTION SAFETY ISSUES SO THEY CAN BE ADDRESSED IMMEDIATELY. THE PRINCIPAL WILL THEN CONTACT ADMINISTRATION AND THEN PALOMOBO GROUP.

