

PROJECT UPDATE

JUNE 2018

PROJECT A DUZINE -1- ROOF - COMPLETED



PROJECT B


LENAPE / HS FOLDING WALL - COMPLETED




PROJECT C HS ROOF - **COMPLETED**



H.S. PARKING LOT - AWARDED TO BE COMPLETED SUMMER 2018



PROJECT D MIDDLE SCHOOL ROOF



PROJECT G

PHASE 1 - AREAS
ALL PURPLE SHADED

PHASE 2 - AREAS
ALL TAN SHADED
WILL BE PART OF THE
EXPANSION PROJECT G

ALL PHASE 1 AREAS - COMPLETED



PROJECT E -DUZINE-2 / LENAPE-2 BALANCE OF RENOVATIONS -

COMPLETED SUMMMER 2017



PROJECT F - HIGH SCHOOL ADDITIONS / BALANCE OF WORK

COMPLETED SUMMER 2017



PROJECT F2 TRANSPORTATION SEPTIC - COMPLETED



PROJECT F1 TRANSPORTATION ADDITION AWARDED AND UNDER CONSTRUCTION





2018/05/21



PROJECT H

DISTRICT WIDE TECHNOLOGY

EXCEPT MIDDLE SCHOOL

AWARDED AND COMPLETED


MIDDLE SCHOOL ADDITIONS/RENOVATIONS OF WORK

PROJECT G

AWARDED - UNDER CONSTRUCTION

LEGEND

- = Summer 2019
- = April 2017 to June 2018
- = Summer 2018
- = September 2018 to December 2018




SGI room 100, TV studio room 104 & OT/PT room 141 to be used as temporary classrooms while the work is happening in the "C" wing. These spaces can be used as intended after the completion of "C" wing in January 2019. The existing TV studio room & OT/PT areas are not renovated until summer of 2019.

Work associated with demo of existing custodial closet and bathroom along with installation of new exterior curtain wall will be done summer of 2018. This space will be utilized as a classroom while the balance of work is happening in the "C" wing. Completion of staff planning room 109 will follow completion of "C" wing in January 2019

1 Lower Level Key Plan


- Notes
- A. DO NOT SCALE DRAWINGS TO OBTAIN DIMENSIONS.
 - B. TAKE FIELD MEASUREMENTS TO FIT THE WORK PROPERLY. VERIFY ALL CONDITIONS BEFORE BEGINNING WORK IN THE FIELD.
 - C. REFER TO ARCHITECT PRIOR TO COMMENCING THE WORK IN AFFECTED AREA.
 - D. ITEMS ARE SHOWN DIMENSIONALLY ON DRAWINGS. VERIFY SPACE REQUIREMENTS AND DIMENSIONS TO FIT THE WORK PROPERLY.
 - E. NOTES SHOWN ON ONE DRAWING APPLY TO ALL SIMILAR DRAWINGS.
 - F. ELEVATION SHOWN ON ARCHITECTURAL DRAWINGS CORRESPONDS TO ELEVATION SHOWN ON THE SURVEY DRAWINGS.
 - G. OWNER RESERVES CONSTRUCTION SUBJECT TO CONTRACT, HAZARDOUS MATERIAL, IF ENCOUNTERED, IMMEDIATELY NOTIFY ARCHITECT, CONSTRUCTION MANAGER, AND OWNER.



Rev. No.	Date	Description
complex work: CLEAR SOLUTIONS Tetra Tech Engineers, Architects & Landscape Architects, P.C.		
New Paltz Central School District Reconstruction at: New Paltz Middle School		
Lower Level Key Plan		
Date: 08/14/18 Rev: 10/20/2018	Date: 10/20/2018	Drawing No.: A-300


LEGEND

- = Summer 2019
- = April 2017 to June 2018
- = Summer 2018
- = September 2018 to December 2018



1 First Floor Key Plan

- Notes
- A. ON SET SCALE DIMENSIONS TO OBTAIN DIMENSIONS.
 - B. TAKE FIELD MEASUREMENTS TO FIT THE WORK PROPERLY. VERIFY ALL EXISTING CONDITIONS AND DIMENSIONS BY THE FIELD.
 - C. REFER ARCHITECTS TO ARCHITECT PRIOR TO COMMENCING THE WORK IN AFFECTED AREA.
 - D. SHOW ALL WORK DIMENSIONS TO ALL TO OBTAIN SPACE REQUIREMENTS AND DIMENSIONS TO FIT THE WORK PROPERLY.
 - E. NOTES SHOWN ON ONE DRAWING APPLY TO ALL SIMILAR DRAWINGS.
 - F. ELEVATOR SHOWN ON ARCHITECTURAL DRAWINGS CORRESPONDS TO ELEVATION SHOWN ON SURVEY DRAWINGS.
 - G. DO NOT DESTROY OR REMOVE ANY EXISTING MATERIALS, UTILITIES, OR STRUCTURES UNLESS SPECIFICALLY NOTED BY ARCHITECT, CONSTRUCTION MANAGER, AND OWNER.



Work associated with demo of existing, installation of new interior partition between room 230 & 232 & installation of new exterior curtain wall will be done summer of 2018. This space will require a temporary door to be utilized as a classroom while the balance of work is happening in the "C" wing. Completion of staff planning room 230 will follow completion of "C" wing in January 2019

<p>Rev. No. Date Description</p>	
<p>complex world CLEAR SOLUTIONS</p>	
<p>Tetra Tech Engineers, Architects & Landscape Architects, P.C.</p>	
<p>TETRA TECH ARCHITECTS & ENGINEERS</p>	
<p>New Paltz Central School District</p>	
<p>Reconstruction at: New Paltz Middle School</p>	
<p>First Floor Key Plan</p>	
<p>Sheet No. 1501-1507</p>	<p>Sheet 1502-1505</p>
<p>Project No. 122554-15007</p>	<p>Drawing No. A-301</p>



RENDERING - NEW SOUTH ENTRY

- BUS DROP OF SIDE



