



CONSTRUCTION UPDATE TO THE BOARD OF EDUCATION NOVEMBER 2017

NEW PALTZ CENTRAL SCHOOL DISTRICT: PROJECTS E, F, G, & H



PROJECT TEAM



the Palombo Group



DISTRIBUTION LIST: Michael O'Donnell, Alison Easton, Brian Cournoyer, Kathy Preston, Sophia Skiles, Teresa Thompson, Matthew Williams, Maria Rice, Michelle Martoni, Rick Linden, Stephen Callahan, Dusti Callo, Tetra Tech, The Palombo Group





AGENDA



SUMMARY

- I. REVIEW PROJECT STRUCTURE AND STATUS
- II. REVIEW INDIVIDUAL BUILDINGS AND ASSOCIATED CONSTRUCTION



PHASES

- DUZINE ES
- LENAPE ES
- MIDDLE SCHOOL
- HIGH SCHOOL



III. SAFETY

I. SUMMARY OF PROJECTS AND STATUS



- **Project A - Duzine Roof** Completed August 2016
- **Project B – Lenape - HS Wall** Completed
- **Project C - HS - Roof** Completed August 2016
- **Project C - HS - Site** **Currently out to bid – Bids currently due November 20.**
- **Project D - MS Roof** Completed August 2016
- **Project E – Len. / Duz. Renos** Completed October 2017
- **Project F – HS – Adds / Renos** Awarded / Currently Under Construction – E.T.C. Nov. 2017
- **Project F1 - Bus Adds** **Currently out to bid – Bids currently due November 20.**
- **Project F2 - Bus Garage Septic** Completed
- **Project G - MS Adds / Renos** Awarded / Currently Under Construction – E.T.C. Fall 2019
- **Project H - District Wide Tech** Awarded / Currently Under Construction – E.T.C. Fall 2017



II. DUZINE ES



Current Scopes of work being performed:

Infrastructure Improvements

- Replace damaged doors at the Cafeteria and Gymnasium, including safety glass
- Replace obsolete electrical panels



DUZINE – FRONT ENTRY DOORS





DUZINE – NEW VESTIBULE DOORS



DUZINE – NEW EXTERIOR DOORS



II. LENAPE ES



Current Scopes of work being performed:

Program Improvements - Summer 2017

- Update network infrastructure to support current and future technologies





Lenape – New Snow Guards and Gutters



II. NEW PALTZ MIDDLE SCHOOL



Current Scopes of work being performed:

Program Improvements – School Year 2017 / 2018/ 2019

- 35,000 Square Foot Classroom Addition
- Classroom Renovations throughout the existing building
- Update network infrastructure to support current and future technologies



Infrastructure Improvements – School Year 2017 / 2018/ 2019

- Preserve building exterior / window replacements and brick re-pointing as needed
- Upgrade antiquated clock and public address (PA) system
- Replace obsolete electrical panels
- Add ventilation in corridors to meet code and improve health



MS - ADDITION



MS - ADDITION



MS - ADDITION



MS - ADDITION





II. NEW PALTZ HIGH SCHOOL



Current Scopes of work being performed:

Program Improvements – Fall 2017

- New Guidance Suite
- Conference Room renovations



HS - GUIDANCE AREA COORIDOR





HS - GUIDANCE FRONT OFFICE AREA



HS – GUIDANCE BACK OFFICE AREA



SAFETY



STUDENT AND STAFF SAFETY IS OUR NUMBER ONE CONCERN.

PLEASE NOTIFY THE BUILDING PRINCIPAL OF ANY CONSTRUCTION SAFETY ISSUES SO THEY CAN BE ADDRESSED IMMEDIATELY. THE PRINCIPAL WILL THEN CONTACT ADMINISTRATION AND THEN PALOMOBO GROUP.



THANK YOU.





QUESTIONS

