

NEW PALTZ CSD – BOE UPDATE
Wednesday, October 05, 2016

AGENDA

I. REVIEW ROOFING CONTRACTS

- Project A – Duzine ES – General Roofing \$721,409 current contract value
- Project C – High School – Milcon Const. \$1,340,000 current contract value
- Project D – Middle School – Milcon Const. \$1,085,800 current contract value

These projects will be closed out without using construction contingency set aside for this phase.

II. REVIEW BID PROCESS – PROJECT E & F

- Pre-Bid Meeting occurred 9/27/16.
- Currently there are over 30 plan holders for 4 contracts out to bid.
- Construction costs estimated between \$4.5M and \$5M
- Review bid schedule
 - Construction Documents issued for bid – Week of September 15th.
 - Bids Due – October 13th.
 - Make recommendation to BOE – Within 2 weeks of taking in bids, dependent on qualification process.
 - Estimated ground breaking – first week of December 2016.

III. PROJECT G – MIDDLE SCHOOL ADDITIONS / RENOS AT SED

IV. FUTURE SCHEDULED MEETINGS

- Meeting with District Facilities Committee Scheduled for 10/26/16